

WIDEN SEMINOLE XWAY FROM ALOMA AVE		Classic WBS Layout		24-Jul-15 13:27	
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float
417545-1 WIDEN SEMINOLE CO LN to SR 434 (DESIGN)		605	07-Jul-06 A	23-Jan-17	0
PLANNING - DESIGN TRAFFIC FORECAST		10	07-Jul-06 A	07-Jul-06 A	
L1620900	PREPARE DESIGN LEVEL TRAFFIC REPORT	10	07-Jul-06 A	07-Jul-06 A	
ENVIRONMENTAL CERTIFICATIONS		254	21-Jul-14 A	31-Aug-15	41
L1174110	CONTAMINATION INVESTIGATION INVESTIGATION	20	21-Jul-14 A	20-Aug-14 A	
L1174100	CERTIFY CONTAMINATION	1	20-Aug-14 A	20-Aug-14 A	
L1610310	NOISE INVESTIGATION	97	29-Aug-14 A	27-Aug-15	41
L1333000	CULTURAL RESOURCE & ARCHAEOLOGICAL SURVEY	90	01-Sep-14 A	27-Aug-15	41
L1610200	CERTIFY PUBLIC INVOLVEMENT	1	17-Jul-15	17-Jul-15	71
L1328000	FCC CERTIFICATION REQUIRED Y/N	1	17-Jul-15*	17-Jul-15	-9
L1610300	CERTIFY NOISE	1	28-Aug-15	28-Aug-15	41
L1333100	CERTIFY CULTURAL RESOURCES & ARCHAEOLOGICAL	1	28-Aug-15	28-Aug-15	41
L1610900	INCLUDE ENVIRON. CERTIFICATION IN PROJECT FILE	1	31-Aug-15	31-Aug-15	41
RFP DEVELOPMENT - SCOPE SCOPE OF SERVICES & MH ESTIMATE		78	21-Jul-14 A	12-Mar-15 A	
L1250000	PE BEGIN	1	21-Jul-14 A	21-Jul-14 A	
L1164000	PREPARE DRAFT SCOPE OF SERVICES - Obtain Scope Templ, devel draft SOS	15	05-Jan-15 A	15-Jan-15 A	
L1724400	TPK REVIEW DRAFT SCOPE (PAM)	15	15-Jan-15 A	15-Jan-15 A	
L1724420	DISCIPLINE REVIEW DRAFT SOS - DEVELOP MH ESTIMATES	15	15-Jan-15 A	06-Feb-15 A	
L1724430	REVISE DRAFT SCOPE OF SERVICES	5	12-Feb-15 A	19-Feb-15 A	
L19124370	REVISE DRAFT SCOPE due to scope changes (Mgmt 8 lane)	5	26-Feb-15 A	27-Feb-15 A	
L1164100	PREPARE & REVIEW FINAL SCOPE OF SERVICES/MH ESTIMATE	5	27-Feb-15 A	04-Mar-15 A	
L1724440	TPK REVIEW DRAFT SCOPE OF SERVICES	15	12-Mar-15 A	12-Mar-15 A	
RFP DEVELOPMENT - TASK AUTHORIZATION		62	16-Mar-15 A	17-Jul-15	382
Y3164010	RECEIVE FINAL SCOPE OF SERVICES	1	16-Mar-15 A	16-Mar-15 A	
Y3724280	RECEIVE CONSULTANT MANHOURS	1	19-Mar-15 A	19-Mar-15 A	
Y3724290	MANHOUR ANALYSIS & NEGOTIATIONS	3	23-Mar-15 A	23-Mar-15 A	
Y3724505	UPDATE SOS BASED ON NEGOTIATIONS	3	27-Apr-15 A	01-May-15 A	
Y3724470	TPK REVIEW FINAL SOS and SUBMIT TO PSU	10	30-Apr-15 A	01-May-15 A	
Y3724500	PREPARE WORK AUTHORIZATION	50	30-Apr-15 A	08-Jun-15 A	
Y3299200	REQUEST FUNDS	5	08-Jun-15 A	08-Jun-15 A	
Y3233010	TURNPIKE RECEIVE EXECUTED WORKAUTH. FOR DESIGN	1	09-Jun-15 A	09-Jun-15 A	
Y3724345	SEND EXECUTED WORK AUTHORIZATION TO CONSULTANT	1	09-Jun-15 A	09-Jun-15 A	
Y3374001	CONSULTANT CONTRACT EXPIRATION (Contract Not Executed)	1	17-Jul-15	17-Jul-15	382
PUBLIC HEARING		89	17-Jul-15	19-Nov-15	-9
L1366100	DETERMINE PUBLIC HEARING LOCATION & DATE	1	17-Jul-15	17-Jul-15	67
L1366105	PUBLIC INVOLVEMENT PREPARATION (HAMMOCK)	126	17-Jul-15	19-Nov-15	-13
L1366115	Turnpike EMO Review Draft Local Newspaper Ad.	1	18-Jul-15	18-Jul-15	70
L1775020	HRG SUFFICIENCY REVIEW (with EMO, PM & DSC PM)	1	18-Jul-15	18-Jul-15	72
L1366110	Turnpike EMO Review Draft FAW Notification	1	22-Jul-15	22-Jul-15	63
L1366130	SUBMIT PUBLIC HEARING ADVER. TO LOCAL NEWSPAPER	1	24-Jul-15	24-Jul-15	70
L1777615	SEIR APPROVED FOR PUBLIC AVAILABILITY	1	27-Jul-15	27-Jul-15	63
L1293125	SUBMIT AD TO ADMINISTRATIVE WEEKLY (TUESDAY)	1	28-Jul-15	28-Jul-15	9
L1366135	Tpk. EMO Review Draft Elected Official Letters	1	29-Jul-15	29-Jul-15	65
L1366140	Tpk. EMO Review Draft Property Owners Letters	1	29-Jul-15	29-Jul-15	65
L1366145	Tpk. EMO Review Script & Presentation Materials	1	29-Jul-15	29-Jul-15	72
L1366150	SEND PUBLIC HEARING NOTICE TO PUBLIC OFFICIALS	1	04-Aug-15	04-Aug-15	66
L1366160	PUBLIC HEARING NOTICE TO AFFECTED PROPERTY OWNER	1	04-Aug-15	04-Aug-15	68
L1366120	AD APPEARS IN ADMINISTRATIVE WEEKLY (FRIDAY)	1	07-Aug-15	07-Aug-15	9
L1293100	FIRST PUBLIC HEARING ADVER. IN LOCAL NEWSPAPER	1	08-Aug-15	08-Aug-15	66
L1293105	SECOND PUBLIC HEARING ADVER. IN LOCAL NEWSPAPER	1	19-Aug-15	19-Aug-15	71
L1262100	PUBLIC HEARING	1	04-Nov-15*	04-Nov-15	0
L1366165	CLOSE PUBLIC RECORD OF PUBLIC HEARING	1	19-Nov-15	19-Nov-15	-9
FINAL DESIGN - ROADWAY		165	20-Mar-15 A	19-Jan-16	256
L1102000	AADT TRAFFIC DATA AND ESAL REPORT	20	20-Mar-15 A	20-Mar-15 A	
L1113014	PREPARE 15% LINE AND GRADE	70	09-Jun-15 A	18-Sep-15	-6
L1260130	TYPICAL SECTION PACKAGE	20	09-Jun-15 A	18-Aug-15	64
L1234100	ISSUE NTP AND SCHEDULE KICKOFF MTG (DESIGN)	10	09-Jun-15 A	09-Jun-15 A	
L19124380	PREPARE CROSS SLOPE EVALUATION TECH MEMO	20	09-Jun-15 A	04-Aug-15	17
L1197230	PREPARE PAVEMENT TYPE SELECTION REPORT AND DESIGN	25	17-Jul-15	20-Aug-15	11
L1197242	SUBMIT PAVEMENT DESIGN REPORT	1	17-Jul-15	17-Jul-15	35
L1197244	REVIEW PAVEMENT DESIGN REPORT	10	20-Jul-15	31-Jul-15	35
Page 1 of 6		TASK filter: All Activities			
		© Primavera Systems, Inc.			

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float
L1912433	APPROVE PAVEMENT DESIGN REPORT	1	03-Aug-15	03-Aug-15	35
L1197100	SUBMIT CROSS SLOPE EVAL TECH MEMO/TYPICAL SECTION MEMO	1	05-Aug-15	05-Aug-15	17
L1197120	TPK REVIEW CROSS SLOPE EVALUATION / TYPICAL SECTION MEMO	15	06-Aug-15	26-Aug-15	17
L1197130	SUBMIT PAVEMENT TYPE SELECTION REPORT AND DESIGN	1	21-Aug-15	21-Aug-15	11
L1912432	REVIEW PAVEMENT TYPE SELECTION REPORT AND DESIGN	10	24-Aug-15	04-Sep-15	11
L1235115	15% LINE & GRADE SUBMITTAL	1	21-Sep-15	21-Sep-15	1
L1301014	TPK REVIEW 15 % LINE AND GRADE	10	22-Sep-15	05-Oct-15	10
L1148301	PREPARE MOT PLANS	40	22-Sep-15	16-Nov-15	1
L1119306	ROADWAY 30% CONCEPT PLANS	40	22-Sep-15	16-Nov-15	1
L1113200	RISKASSESSMENT WORKSHOP	5	20-Oct-15*	26-Oct-15	0
L1285444	DRAFT RFP REVIEW COMMENT RESOLUTION MEETING	1	26-Oct-15	26-Oct-15	29
L1294010	DESIGN VARIATIONS/EXCEPTIONS	10	03-Nov-15	16-Nov-15	18
L1301000	TPK REVIEW 30% CONCEPT PLANS	10	17-Nov-15	02-Dec-15	18
L1294012	SUBMIT DESIGN VARIATIONS/EXCEPTIONS	1	17-Nov-15	17-Nov-15	18
L1148154	SUBMIT MOT PLANS	1	17-Nov-15	17-Nov-15	17
L1294018	TPK REVIEW DESIGN VARIATIONS/EXCEPTIONS	10	18-Nov-15	03-Dec-15	18
L1912379	REVIEW MOT PLANS	10	18-Nov-15	03-Dec-15	17
L1910000	UPDATE FINAL 30% CONCEPT PLANS	10	03-Dec-15	16-Dec-15	260
L1294022	APPROVE DESIGN VARIATIONS/EXCEPTIONS	1	04-Dec-15	04-Dec-15	18
L1912380	APPROVE MOT PLANS	1	04-Dec-15	04-Dec-15	17
L1285440	UPDATED RFP REVIEW COMMENT RESOLUTION MEETING	1	07-Dec-15	07-Dec-15	17
L1380000	PRODUCTION READY	1	07-Dec-15	07-Dec-15	17
L1297010	PROJECT COST ESTIMATE UPDATE do we need this prior to the ad?	5	17-Dec-15	23-Dec-15	260
L1297020	SUBMIT PROJECT COST ESTIMATE UPDATE	1	24-Dec-15	24-Dec-15	260
L1297030	REVIEW PROJECT COST ESTIMATE UPDATE	10	28-Dec-15	11-Jan-16	260
L1297301	APPROVE PROJECT COST ESTIMATE UPDATE	1	12-Jan-16	12-Jan-16	260
L1610050	PM LETTER TO PIO w/LETTING DATE & CONST. DUR.	1	19-Jan-16	19-Jan-16	125
PROJECT MANAGEMENT		244	09-Jun-15 A	05-Jul-16	9
L1025010	QA/QC PLAN	20	09-Jun-15 A	27-Jul-15	23
L1025090	MAINTENANCE REPORT WITH RECOMMENDATIONS	20	09-Sep-15	06-Oct-15	59
L1025070	RISK ANALYSIS WORKSHOP	5	07-Dec-15*	11-Dec-15	0
L1025110	PASS THE TORCH MEETING	1	05-Jul-16	05-Jul-16	9
PREPARE RFP DOCUMENTS		153	01-Jul-15 A	17-Mar-16	0
L1285010	PREPARE DRAFT RFP	55	01-Jul-15 A	09-Oct-15	9
L1285020	RFP DRAFT REVIEW	10	12-Oct-15	23-Oct-15	9
L19124480	DRAFT RFP READY FOR AD 11/6/15	1	26-Oct-15	26-Oct-15	9
L1285030	UPDATE RFP BY CONSULTANT	5	12-Nov-15	18-Nov-15	17
L1285040	REVIEW UPDATED RFP	10	19-Nov-15	04-Dec-15	17
L1285050	FINALIZE RFP BY CONSULTANT (January 18, 2016)	10	04-Jan-16	15-Jan-16*	0
L19124440	FINALIZE RFP BY CONSULTANT (March 10, 2016) Drainage	10	26-Feb-16	10-Mar-16*	0
L19124450	FINALIZE RFP BY CONSULTANT (March 17, 2016) Landscaping	10	04-Mar-16	17-Mar-16*	0
DRAINAGE		149	09-Jun-15 A	19-Feb-16	4
L1109020	DEVELOPE PROJECT WIDE DRAINAGE APPROACH	70	09-Jun-15 A	18-Sep-15	24
L1109022	PREPARE DRAINAGE REPORT	70	21-Sep-15	30-Dec-15	4
L1109040	SUBMIT DRAINAGE REPORT	1	31-Dec-15	31-Dec-15	4
L1109050	REVIEW DRAINAGE REPORT	10	04-Jan-16	15-Jan-16	4
L1109060	APPROVE DRAINAGE REPORT	1	19-Jan-16	19-Jan-16	4
L1109090	DRAINAGE RFP NARRATIVE AND CRITERIA	10	20-Jan-16	02-Feb-16	4
L1109100	SUBMIT DRAINAGE RFP NARRATIVE AND CRITERIA	1	03-Feb-16	03-Feb-16	4
L1109110	REVIEW DRAINAGE RFP NARRATIVE AND CRITERIA	10	04-Feb-16	18-Feb-16	4
L1109120	APPROVE DRAINAGE RFP NARRATIVE AND CRITERIA	1	19-Feb-16	19-Feb-16	4
UTILITY COORDINATION		101	17-Jul-15	09-Dec-15	15
L1228010	IDENTIFY EXISTING UAO	10	17-Jul-15	30-Jul-15	36
L1228030	IDENTIFY UTILITY EASEMENTS, AGREEMENTS OR PERMITS	60	31-Jul-15	23-Oct-15	36
L1228020	OBTAIN GREENLINES	40	21-Sep-15	13-Nov-15	26
L1228040	DETERMINE NEW SERVICE POINT NEEDS AND COORD SERVICE FOR FIXED LOCATION (SIC	20	22-Sep-15	19-Oct-15	45
L1228050	IDENTIFY POWER BILL RESPONSIBILITIES	20	22-Sep-15	19-Oct-15	45
L1228070	PREPARE UTILITY LOCATE SUMMARY POSSIBLE CONFLICTS	20	06-Oct-15	02-Nov-15	15
L1303010	FTE LEGAL REVIEW OF UTILITY DOC'S	10	26-Oct-15	06-Nov-15	36
L1228080	UTILITIES RFP NARRATIVE AND CRITERIA	5	03-Dec-15	09-Dec-15	15
STRUCTURES		60	09-Jun-15 A	09-Oct-15	9
L1115140	PREPARE LOAD RATINGS	40	09-Jun-15 A	16-Sep-15	9

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float
L1115110	PREPARE STRUCTURES TECHNICAL MEMO	40	09-Jun-15 A	16-Sep-15	9
L1115120	SUBMIT LOAD RATINGS	1	17-Sep-15	17-Sep-15	9
L19124400	SUBMIT STRUCTURES TECHNICAL MEMO	1	17-Sep-15	17-Sep-15	9
L19124390	FTE REVIEW LOAD RATINGS	15	18-Sep-15	08-Oct-15	9
L19124420	FTE REVIEW STRUCTURES TECHNICAL MEMO	15	18-Sep-15	08-Oct-15	9
L19124410	STRUCTURES RFP NARRATIVE AND CRITERIA	10	28-Sep-15	09-Oct-15	9
L19124430	APPROVE STRUCTURES TECHNICAL MEMO	1	09-Oct-15	09-Oct-15	9
SIGNING & MARKING		51	21-Sep-15	02-Dec-15	20
L1167110	INVENTORY OF EXISTING SIGNING	30	21-Sep-15	30-Oct-15	20
L1167120	DEVELOPE CORRIDOR MASTER SIGNING PLAN	30	21-Sep-15	30-Oct-15	20
L1167130	COORDINATE SPM WITH LOCALS	30	21-Sep-15	30-Oct-15	20
L1167170	SIGNING & MARKING RFP NARRATIVE AND CRITERIA	30	21-Sep-15	30-Oct-15	41
L1314140	SUBMIT CORRIDOR MASTER SIGNING PLAN	1	02-Nov-15	02-Nov-15	20
L1167150	REVIEW CORRIDOR MASTER SIGNING PLAN	10	03-Nov-15	16-Nov-15	20
L1167160	APPROVE CORRIDOR MASTER SIGNING PLAN	10	17-Nov-15	02-Dec-15	20
SIGNALIZATION		37	21-Sep-15	10-Nov-15	34
L1167210	SIGNALIZATION PREPARE 90% PLANS/ RFP NARRATIVE AND CRITERIA	25	21-Sep-15	23-Oct-15	34
L1167220	SUBMIT SIGNALIZATION PREPARE 90% PLANS/ RFP NARRATIVE AND CRITERIA	1	26-Oct-15	26-Oct-15	34
L1167230	REVIEW SIGNALIZATION PREPARE 90% PLANS/ RFP NARRATIVE AND CRITERIA	10	27-Oct-15	09-Nov-15	34
L1167240	APPROVE SIGNALIZATION PREPARE 90% PLANS/ RFP NARRATIVE AND CRITERIA	1	10-Nov-15	10-Nov-15	34
LIGHTING		57	21-Sep-15	10-Dec-15	14
L1152150	DEVELOP LIGHTING CRITERIA FOR ALL AREAS OF THE PROJECT	25	21-Sep-15	23-Oct-15	14
L1152160	DEFINE SPECIAL CIRCUIT CONSIDERATIONS	25	21-Sep-15	23-Oct-15	14
L1152170	DOCUMENT POWER RESPONSIBILITIES (LIGHTING)	25	21-Sep-15	23-Oct-15	14
L1152180	REQUIREMENT FOR CUT OFF FIXTURE LIGHTING CONCEPT	25	21-Sep-15	23-Oct-15	45
L1152190	PREPARE LIGHTING CONCEPT/RFP NARRATIVE & CRITERIA	20	26-Oct-15	20-Nov-15	14
L1152195	SUBMIT LIGHTING CONCEPT/RFP NARRATIVE & CRITERIA	1	23-Nov-15	23-Nov-15	14
L1152210	REVIEW LIGHTING CONCEPT/RFP NARRATIVE & CRITERIA	10	24-Nov-15	09-Dec-15	14
L1152220	APPROVE LIGHTING CONCEPT/RFP NARRATIVE & CRITERIA	1	10-Dec-15	10-Dec-15	14
LANDSCAPING		169	16-Jul-15 A	02-Mar-16	1
L1134110	EXISTING TREE INVENTORY (FIELD WORK)	1	16-Jul-15 A	18-Sep-15	31
L1134100	ANALYSIS ROLL PLOT	50	06-Aug-15	15-Oct-15	31
L1134120	ODA REGISTRATION	15	06-Oct-15	26-Oct-15	52
L1134200	SUBMIT ANALYSIS ROLL PLOT	1	16-Oct-15	16-Oct-15	31
L1134210	REVIEW ANALYSIS ROLL PLOT	10	19-Oct-15	30-Oct-15	31
L1134150	SUBMIT ODA REGISTRATION	1	27-Oct-15	27-Oct-15	52
L1134130	PUBLIC HEARING LANDSCAPE RENDERINGS	15	27-Oct-15	16-Nov-15	56
L1134160	REVIEW ODA REGISTRATION	10	28-Oct-15	10-Nov-15	52
L1134230	APPROVE ANALYSIS ROLL PLOT	10	02-Nov-15	13-Nov-15	31
L1134170	APPROVE ODA REGISTRATION	1	11-Nov-15	11-Nov-15	52
L1134140	OPPORTUNITY ROLL PLOT	38	17-Nov-15	13-Jan-16	1
L1134180	SUBMIT PUBLIC HEARING LANDSCAPE RENDERINGS	1	17-Nov-15	17-Nov-15	56
L1134190	REVIEW PUBLIC HEARING LANDSCAPE RENDERINGS	5	18-Nov-15	24-Nov-15	56
L1134220	APPROVE PUBLIC HEARING LANDSCAPE RENDERINGS	10	25-Nov-15	10-Dec-15	56
L1134250	SUBMIT OPPORTUNITY ROLL PLOT	1	14-Jan-16	14-Jan-16	1
L1134240	LANDSCAPE MAINTENANCE AGREEMENTS	10	14-Jan-16	28-Jan-16	11
L1134260	REVIEW OPPORTUNITY ROLL PLOT	10	15-Jan-16	29-Jan-16	1
L1134270	SUBMIT LANDSCAPE MAINTENANCE AGREEMENTS	1	29-Jan-16	29-Jan-16	11
L1134280	LANDSCAPE RFP NARRATIVE AND CRITERIA	10	01-Feb-16	12-Feb-16	1
L1134290	REVIEW LANDSCAPE MAINTENANCE AGREEMENTS	10	01-Feb-16	12-Feb-16	11
L1134300	APPROVE OPPORTUNITY ROLL PLOT	10	01-Feb-16	12-Feb-16	13
L1134310	APPROVE LANDSCAPE MAINTENANCE AGREEMENTS	1	16-Feb-16	16-Feb-16	11
L1134320	SUBMIT LANDSCAPE RFP NARRATIVE AND CRITERIA	1	16-Feb-16	16-Feb-16	1
L1134330	REVIEW LANDSCAPE RFP NARRATIVE AND CRITERIA	10	17-Feb-16	01-Mar-16	1
L1134340	APPROVE LANDSCAPE RFP NARRATIVE AND CRITERIA	1	02-Mar-16	02-Mar-16	1
TOLLS		38	21-Sep-15	11-Nov-15	17
L1011000	PREPARE TIR talk to tolls about what is needed in the schedule.	10	21-Sep-15	02-Oct-15	17
L1011120	SUBMIT TIR	1	05-Oct-15	05-Oct-15	17
L1011130	REVIEW TIR	1	06-Oct-15	06-Oct-15	17
L1011140	PREPARE TOLLS RFP NARATIVE AND CRITERIA	10	07-Oct-15	20-Oct-15	17
L1011150	SUBMIT TOLLS RFP NARATIVE AND CRITERIA	1	21-Oct-15	21-Oct-15	17
L1011160	REVIEW TOLLS RFP NARATIVE AND CRITERIA	10	22-Oct-15	04-Nov-15	17

WIDEN SEMINOLE XWAY FROM ALOMA AVE		Classic WBS Layout		24-Jul-15 13:27		
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	
L1011170	APPROVE TOLLS RFP NARATIVE AND CRITERIA	5	05-Nov-15	11-Nov-15	17	
SURVEY		101	09-Jun-15 A	09-Dec-15	255	
L1106000	DESIGN SURVEY	50	09-Jun-15 A	21-Aug-15	21	
L1106200	TOPOGRAPHY (3D)	50	09-Jun-15 A	21-Aug-15	21	
L1106220	ROADWAY CROSS SECTIONS	50	09-Jun-15 A	21-Aug-15	21	
L19124460	MANAGEMENT APPROVAL FOR SURVEY TO BEGIN AT CFX	20	09-Jun-15 A	20-Jul-15 A		
L1106175	ALIGNMENT AND RIGHT OF WAY	5	17-Jul-15	23-Jul-15	42	
L19124470	DESIGN SURVEY for CFX R/W	50	17-Jul-15	25-Sep-15	306	
L1106260	UTILITY DESIGNATION	5	31-Jul-15	06-Aug-15	96	
L1106180	Vvh AT AT POTENTIAL CONFLICTS	40	06-Oct-15	02-Dec-15	15	
L1106280	UTILITY LOCATIONS (Vvh'S)	20	03-Nov-15	02-Dec-15	15	
L1106270	GEOTECHNICAL SUPPORT	20	10-Nov-15	09-Dec-15	3	
ROW		10	02-Nov-15	13-Nov-15	31	
L1121100	STV TO EVALUATE ROW NEEDS	10	02-Nov-15	13-Nov-15	31	
GEOTECH		122	09-Jun-15 A	11-Jan-16	-6	
L1271130	GEOTECH - ROADWAY BORINGS	85	09-Jun-15 A	09-Nov-15	3	
L1271220	REVIEW FOR VIBRATION SENSITIVE SITES (BRIDGE AREA)	30	17-Jul-15	27-Aug-15	49	
L19124310	PREPARE DRAFT GEOTECH RFP NARRATIVE AND CRITERIA	45	17-Jul-15	18-Sep-15	24	
L1271280	SUBMIT REVIEW FOR VIBRATION SENSITIVE SITES (BRIDGE AREA)	1	28-Aug-15	28-Aug-15	49	
L1271300	REVIEW THE REVIEW FOR VIBRATION SENSITIVE SITES (BRIDGE AREA)	15	31-Aug-15	21-Sep-15	49	
L1271140	GEOTECH STRUCTURES (BRIDGE / ABUTMENT WALLS)	36	21-Sep-15	09-Nov-15	-2	
L1271380	APPROVE REVIEW FOR VIBRATION SENSITIVE SITES (BRIDGE AREA)	1	22-Sep-15	22-Sep-15	49	
L1271390	PROVIDE ASSISTANCE TO PRIME IN ESTABLISHING VIBRATION CRITERIA (ROADWAY AREAS	15	07-Oct-15	27-Oct-15	44	
L1271200	GEOTECH - SOUNDWALLS AND RE WALLS	25	19-Oct-15	20-Nov-15	-6	
L1271240	SUBMIT GEOTECH STRUCTURES (BRIDGE / ABUTMENT WALLS)	1	10-Nov-15	10-Nov-15	-2	
L1271180	MUCK AND / OR PLASTIC SOIL DELINEATION	20	10-Nov-15	09-Dec-15	4	
L1271260	REVIEW GEOTECH STRUCTURES (BRIDGE / ABUTMENT WALLS)	15	11-Nov-15	03-Dec-15	-2	
L1271320	SUBMIT GEOTECH - SOUNDWALLS AND RE WALLS	1	23-Nov-15	23-Nov-15	-6	
L1271340	REVIEW GEOTECH - SOUNDWALLS AND RE WALLS	10	24-Nov-15	09-Dec-15	-6	
L1271290	APPROVE GEOTECH STRUCTURES (BRIDGE / ABUTMENT WALLS)	1	04-Dec-15	04-Dec-15	-2	
L1271360	APPROVE GEOTECH - SOUNDWALLS AND RE WALLS	1	10-Dec-15	10-Dec-15	-6	
L1271250	SUBMIT GEOTECHNICAL ROADWAY REPORT	1	10-Dec-15	10-Dec-15	3	
L1271400	GEOTECHNICAL REPORT STRUCTURES	20	11-Dec-15	11-Jan-16	-6	
L1271270	REVIEW GEOTECHNICAL ROADWAY REPORT	10	11-Dec-15	24-Dec-15	3	
L1271310	APPROVE GEOTECHNICAL ROADWAY REPORT	1	28-Dec-15	28-Dec-15	3	
NOISE WALL TECHNICAL MEMO		126	17-Jul-15	15-Jan-16	27	
L1335410	IDENTIFY ACCESS LOCATIONS	10	17-Jul-15	30-Jul-15	69	
L1335420	REVIEW OF FIELD CONDITIONS	20	17-Jul-15	13-Aug-15	44	
L1335430	SUBMIT IDENTIFY ACCESS LOCATIONS	1	31-Jul-15	31-Jul-15	69	
L1335450	REVIEW IDENTIFY ACCESS LOCATIONS	15	03-Aug-15	21-Aug-15	69	
L1335440	SUBMIT REVIEW OF FIELD CONDITIONS	1	14-Aug-15	14-Aug-15	44	
L1335460	REVIEW THE REVIEW OF FIELD CONDITIONS	15	17-Aug-15	04-Sep-15	44	
L1335470	APPROVE IDENTIFY ACCESS LOCATIONS	1	24-Aug-15	24-Aug-15	69	
L1335480	APPROVE THE REVIEW OF FIELD CONDITIONS	1	08-Sep-15	08-Sep-15	44	
L1335490	CROSS SECTION ANALYSIS / WALL TYPES	20	09-Sep-15	06-Oct-15	44	
L1335400	UPDATE NOISE WALL STUDY talk to John Post	40	21-Sep-15	13-Nov-15	-6	
L1335500	SUBMIT CROSS SECTION ANALYSIS / WALL TYPES	1	07-Oct-15	07-Oct-15	47	
L1335510	REVIEW CROSS SECTION ANALYSIS / WALL TYPES	10	08-Oct-15	21-Oct-15	47	
L1335520	APPROVE CROSS SECTION ANALYSIS / WALL TYPES	1	22-Oct-15	22-Oct-15	47	
L1335300	NOISE WALL TECHNICAL MEMORANDUM	20	16-Nov-15	15-Dec-15	27	
L1335540	SUBMIT NOISE WALL TECHNICAL MEMORANDUM	1	16-Dec-15	16-Dec-15	27	
L1335550	REVIEW NOISE WALL TECHNICAL MEMORANDUM	10	17-Dec-15	31-Dec-15	36	
L1335405	PREPARE DRAFT NOISE WALL RFP NARRATIVE AND CRITERIA	20	17-Dec-15	15-Jan-16	27	
L1335560	APPROVE NOISE WALL TECHNICAL MEMORANDUM	1	04-Jan-16	04-Jan-16	36	
ARCHITECTURAL		67	21-Sep-15	24-Dec-15	4	
L1136130	TOLL SITE DEVELOPMENT	30	21-Sep-15	30-Oct-15	9	
L1136140	GANTRY TYPE CONCEPT INC EXPRESS LANES AND RAMPS	30	21-Sep-15	30-Oct-15	4	
L1136150	SUBMIT TOLL SITE DEVELOPMENT	1	02-Nov-15	02-Nov-15	9	
L1136170	SUBMIT GANTRY TYPE CONCEPT INC EXPRESS LANES AND RAMPS	1	02-Nov-15	02-Nov-15	4	
L1136160	REVIEW TOLL SITE DEVELOPMENT	10	03-Nov-15	16-Nov-15	9	
L1136180	REVIEW GANTRY TYPE CONCEPT INC EXPRESS LANES AND RAMPS	10	03-Nov-15	16-Nov-15	4	
L1136190	APPROVE TOLL SITE DEVELOPMENT	5	17-Nov-15	23-Nov-15	9	
Page 4 of 6		TASK filter: All Activities				
		© Primavera Systems, Inc.				

WIDEN SEMINOLE XWAY FROM ALOMA AVE		Classic WBS Layout		24-Jul-15 13:27		
Activity ID	Activity Name	Original Duration	Start	Finish	Total Float	
L1136200	APPROVE GANTRY TYPE CONCEPT INC EXPRESS LANES AND RAMPS	10	17-Nov-15	02-Dec-15	4	
L1136122	PREPARE DRAFT ARCHITECTURAL RFP NARATIVE AND CRITERIA	16	03-Dec-15	24-Dec-15	4	
ITS		116	17-Jul-15	31-Dec-15	37	
L1317100	REVIEW OF EXISTING ITS AS-BUILT INFORMATION	40	17-Jul-15	11-Sep-15	2	
L1317110	EVALUATE IMPACTS TO EXISTING ITS	30	14-Sep-15	23-Oct-15	2	
L1317120	DETERMINE FINAL ITS REQUIREMENTS	20	14-Sep-15	09-Oct-15	2	
L1317130	ITS CONCEPT PLANS	50	02-Oct-15	14-Dec-15	2	
L1317140	SUBMIT ITS CONCEPT PLANS	1	15-Dec-15	15-Dec-15	37	
L1317101	PREPARE DRAFT ITS RFP NARRATIVE AND CRITERIA	10	15-Dec-15	29-Dec-15	2	
L1317150	REVIEW ITS CONCEPT PLANS	10	16-Dec-15	30-Dec-15	37	
L1317160	APPROVE ITS CONCEPT PLANS	1	31-Dec-15	31-Dec-15	37	
D/B - CONTRACT ACQUISITION		183	10-Oct-15	03-Jul-16	0	
AJ232120	Draft RFP for Tally Review	1	10-Oct-15	10-Oct-15	19	
AJ999999	DB FIRM PROCUREMENT	268	10-Oct-15	03-Jul-16	1	
AJ458110	*** POST AD ON PLANNED PROJECTS SITE	1	30-Oct-15*	30-Oct-15	0	
AJ458100	*** POST FORMAL AD ON FDOT WEB SITE	1	09-Nov-15*	09-Nov-15	0	
AJ724120	EXPANDED LOI DUE (ELOI)	1	30-Nov-15*	30-Nov-15	0	
AJ724126	PHASE I SCORES DUE TO CONTRACTING UNIT	1	28-Dec-15	28-Dec-15*	0	
AJ724125	PHASE I TECHNICAL ADVISOR PRESENTATION MEETING	1	29-Dec-15	29-Dec-15	-6	
AJ724128	PHASE I SCORES DUE TO SELECTION COMMITTEE	1	31-Dec-15	31-Dec-15*	0	
AJ724155	PHASE I SELECTION COMMITTEE MEETING	1	07-Jan-16*	07-Jan-16	0	
AJ724175	NOTIFICATION TO RESPONSIVE FIRMS OF ELOI SCORES	1	07-Jan-16	07-Jan-16*	0	
AJ724165	DEADLINE FOR D/B FIRMS TO DECLARE INTENT TO CONTINUE	1	11-Jan-16	11-Jan-16*	0	
AJ462160	SHORTLIST POSTING	1	12-Jan-16	12-Jan-16*	0	
AJ724180	*** MAIL RFP ***	1	19-Jan-16	19-Jan-16*	0	
AJ249010	PRE-PROPOSAL MEETING	1	21-Jan-16	21-Jan-16*	0	
AJ1000009	DEADLINE FOR D/B FIRMS TO REQUEST ONE ON ONE ATC MTG #1	1	28-Jan-16	28-Jan-16*	0	
AJ1000019	DEADLINE FOR D/B FIRMS SUBMIT PRELIM LIST ACT MEETING #1	1	04-Feb-16	04-Feb-16*	0	
AJ230230	ALTERNATIVE TECHNICAL CONCEPT MEETINGS #1	2	10-Feb-16	11-Feb-16*	0	
AJ1000029	DEADLINE FOR D/B FIRMS TO REQUEST ONE ON ONE ATC MTG #2	1	11-Feb-16	11-Feb-16*	0	
AJ1000039	DEADLINE FOR D/B FIRMS SUBMIT PRELIM LIST ACT MEETING #2	1	18-Feb-16	18-Feb-16*	0	
AJ230260	ALTERNATIVE TECHNICAL CONCEPT MEETINGS #2	2	25-Feb-16	26-Feb-16*	0	
AJ230210	DEADLINE ATC DESIGN VARIATIONS & EXCEPTON SUBMISSION	1	10-Mar-16	10-Mar-16*	0	
AJ724250	DDE COMPLETES REVIEWS OF ATC & NOTIFIES FIRMS	1	24-Mar-16	24-Mar-16*	0	
AJ724190	ISSUE ADDENDUM #1 FOR RFP	1	30-Mar-16	30-Mar-16	5	
AJ724240	DEADLINE TO SUBMIT QUESTION PRIOR TO TECH PROPOSALS	1	07-Apr-16	07-Apr-16*	0	
AJ724245	DEADLINE FOR TPK TO POST RESPONSES PRIOR TO TECH PROPOSALS	1	14-Apr-16	14-Apr-16*	0	
AJ249000	*** TECHNICAL PROPOSALS DUE	1	15-Apr-16	15-Apr-16*	0	
AJ1000049	DEADLINE FOR DBF TO OPT OUT OF PAGE TURN MEETING	1	15-Apr-16	15-Apr-16*	0	
AJ249050	PAGE TURN MEETING	1	22-Apr-16	22-Apr-16*	0	
AJ912439	DEADLINE FOR TPK TO PROVIDE LIST OF QUESTIONS AND ANSWERS	1	16-May-16	16-May-16*	0	
AJ249020	QUESTION & ANSWER MEETING	1	17-May-16	17-May-16*	0	
AJ249060	DEADLINE FOR FIRMS TO SUBMIT OF WRITTEN CLARIFICIATION LETTER	1	24-May-16	24-May-16*	0	
AJ249040	DEADLINE FOR DBF TO SUBMIT QUESTIONS PRIOR TO PRICE PROPOSALS	1	24-May-16	24-May-16*	0	
AJ912438	ISSUE ADDENDUM #2 FOR RFP	1	25-May-16	25-May-16	5	
AJ249030	PHASE II TECHNICAL ADVISOR PERSENTATION MEETING	1	25-May-16	25-May-16	2	
AJ724220	TECHNICAL SCORES DUE	1	30-May-16	30-May-16	2	
AJ249041	DEADLINE TO RESPOND TO PRICE PROPOSAL QUESTIONS	1	31-May-16	31-May-16*	0	
AJ283000	*** PRICE PROPOSALS DUE - COMPUTE SCORE	1	02-Jun-16	02-Jun-16*	0	
AJ724300	FINAL SELECTION MEETING/POSTING OF AWARD	1	09-Jun-16	09-Jun-16*	0	
AJ1000059	SELECTION MEETING TO DETERMIN INTENDED AWARD	1	09-Jun-16	09-Jun-16*	0	
AJ724310	AWARD THE CONTRACT	1	15-Jun-16	15-Jun-16*	0	
AJ585190	EXECUTE TURNPIKE CONTRACT BY CONTRACTOR	1	26-Jun-16	26-Jun-16	1	
AJ284000	EXECUTE DESIGN-BUILD CONTRACT BY D.O.T.	1	03-Jul-16	03-Jul-16	1	
D/B - DESIGN PHASE		140	05-Jul-16	23-Jan-17	0	
L1204000	PRODUCTION DATE	1	05-Jul-16	05-Jul-16	9	
L19124350	REVIEW TECHNICAL PROPOSAL	10	05-Jul-16	18-Jul-16	0	
L1999100	DESIGN HAMMOCK	127	06-Jul-16	05-Jan-17	0	
L1234200	Design/Build Contract Notice to Proceed	1	19-Jul-16	19-Jul-16	0	
L19124330	PRE CONSTRUCTION MEETING	1	27-Sep-16	27-Sep-16	0	
L1080110	PM SUBMIT PROJECT LIMITS & CHARACTERISTICS TO WP	1	28-Sep-16	28-Sep-16	0	
L1235200	DBF SUBMIT 90% PLANS FOR REVIEW	1	29-Sep-16	29-Sep-16	0	
L1302000	REVIEW 90% PLANS	15	30-Sep-16	20-Oct-16	0	
Page 5 of 6		TASK filter: All Activities				
		© Primavera Systems, Inc.				

Activity ID	Activity Name	Original Duration	Start	Finish	Total Float
L19124340	90% COMMENT RESOLUTION MEETING	1	21-Oct-16	21-Oct-16	39
L1235400	DBF SUBMIT 100% PLANS FOR REVIEW	1	20-Dec-16	20-Dec-16	0
L1310000	REVIEW 100% PLANS	10	21-Dec-16	05-Jan-17	0
L1245100	100% PLAN COMMENT RESOLUTION	10	06-Jan-17	19-Jan-17	0
L19124360	DBF SUBMIT FINAL SIGNED AND SEALED DOCUMENTS	1	20-Jan-17	20-Jan-17	0
L1580100	UPDATE PROJECT LIMITS WP50 SCREEN	1	23-Jan-17	23-Jan-17	0
L1312000	CONSTRUCTION NTP	1	23-Jan-17	23-Jan-17	0
D/B - CONSTRUCTION PHASE		21	03-Jun-16	01-Jul-16	9
L1405000	ADVERTISE FOR CEI	20	03-Jun-16	30-Jun-16	9
L1312500	DESIGN - BUILD CONTRACT	21	03-Jun-16	01-Jul-16	9
L1203000	CEI CONSULTANT CONTRACT EXECUTE	1	01-Jul-16	01-Jul-16	9
ENVIRONMENTAL PERMITTING		186	06-Oct-15	30-Jun-16	140
L1213100	PERMITTING PRE APP/COORDINATION	10	06-Oct-15	19-Oct-15	87
L1213000	CORRIDOR WIDE ENVIRONMENTAL REVIEW	10	09-Nov-15	20-Nov-15	166
L1219000	PREPARE WMD PERMIT	25	04-Jan-16	08-Feb-16	140
L1217000	PREPARE COE PERMIT	25	04-Jan-16	08-Feb-16	140
L1219100	REVIEW WMD PERMIT	30	09-Feb-16	22-Mar-16	140
L1217100	REVIEW COE PERMIT	30	09-Feb-16	22-Mar-16	140
L1219150	UPDATE WMD PERMIT	20	23-Mar-16	19-Apr-16	140
L1217150	UPDATE COE PERMIT	20	23-Mar-16	19-Apr-16	140
L1219200	APPROVED WMD PERMIT	50	20-Apr-16	29-Jun-16	140
L1217200	APPROVED COE PERMIT	50	20-Apr-16	29-Jun-16	140
L1222000	ALL PERMITS CLEAR	1	30-Jun-16	30-Jun-16	140